

A-4

Eastern Contractors, Inc.

571 Union Ave
Framingham, MA 01702

Phone: 508-820-4401
Fax: 508-879-9633

December 13, 2002

The Design Partnership of Cambridge

Phone: 617-241-9800
Fax: 617-241-5143

500 Rutherford Ave
Charlestown, MA 02129

Attn: David Capaldo

Project: New Wetherbee Elem. & Middle Schl.
Sub: COP # 89/Excess Ledge Removal @ "C"

Project #: 9902
Job #: 900

Dear Mr. Capaldo.

Enclosed please find COP#89 for Excess Ledge Removal Site front "C", please process in the next Change Order.

I am at this time requesting an extension of time of 10 days to perform this additional work.

ECI reserves the rights to renegotiate in accordance to MGL.....


Should you have any questions on this matter, please do not hesitate to call me.

Very truly yours.



Dante Cornelio
Project Engineer

CC: T. Kmiec-ECI, Tim Bell-Bayside
Encl. S&R Slips



QUANTITY SURVEY AND ESTIMATING SUMMARY

PROJECT Wetherbee Elementary/Middle School
 CONSTRUCTION MANAGER Tishman Construction Co.
 OWNER City of Lawrence
 ARCHITECT The Design Partnership of Cambridge
 CONTRACTOR EASTERN CONTRACTORS, INC.
 DATE 11/15/2002 (Revised 12/9/02)
 SUBJECT Excess Ledge Removal Site Front C
 C.O.P. # 89
 SHEET # 1
 TIME EXTENSION 10 DAYS

GC Description of Work	QTY	UNIT	UNIT PRICE		COST	
			LABOR	MATERIAL	LABOR	TOTAL
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00

Non-Filed Sub Proposal:

S&R Constr. Inc.

\$ 15,477.00

0.00

0.00

0.00

Misc. Cost

High Lift Rental					0.00	0.00	0.00
LULL+Operator	Hrs				0.00	0.00	0.00
UNLOADING	HRS				0.00	0.00	0.00
CLEANUP	Hrs	\$ 28.90	\$ -		0.00	0.00	0.00
DUMPSTER	LS		\$ -		0.00	0.00	0.00
MISC. TRUCKING	LS		\$ -		0.00	0.00	0.00

GC / Non Filed Sub Totals

\$0.00 0.00 \$ 15,477.00

PAYROLL TAXES & INSURANCE=25% OF LABOR

0.00

SUBTOTAL (GC)

\$ 15,477.00

Non Filed sub O/P @20%

0.00

Total Filed Subcontractors Proposal(s)

0.00

GC O/P @ 7% of Filed Sub Proposal

0.00

BOND (G.C/SUB) @1% of Cost

0.00

Total Cost Proposal**\$ 15,477.00****NOTES:**

1. WE CANNOT PROCEED WITHOUT WRITTEN APPROVAL. THIS PROPOSAL IS GOOD FOR TWENTY ONE DAYS ONLY. INCREASES IN LABOR, MATERIALS, TRAVEL CHRGES. ETC. OCCURING TWENTY ONE DAYS AFTER THE DATE OF THIS PROPSAL WILL HAVE TO BE ADDED TO THIS C.O.P
2. UNLESS OTHERWISE NOTED IMPACT COSTS CANNOT BE DETERMINED AT THIS TIME.
3. THIS PROPOSAL DOES NOT INCLUDE ANY AMOUNTS FOR CHANGES IN SEQUENCE OF WORK, DISRUPTIONS, INTERFERENCES AND/OR IMPACT COSTS. THE RIGHT IS EXPRESSEDLY RESERVED TO MAKE CLAIMS FOR ANY AND ALL OF THESE RELATED ITEMS.
4. DOES NOT INCLUDE CUTTING & PATCHING OR BLOCKING BY ECI.
5. Does not included remediation of contaminated soils

QUANTITY SURVEY AND ESTIMATING SUMMARY

PROJECT Wetherbee Elementary/Middle School
CONSTRUCTION MANAGER Tishman Construction Co.
OWNER City of Lawrence
ARCHITECT The Design Partnership of Cambridge
CONTRACTOR EASTERN CONTRACTORS, INC.
DATE 11/15/2002 (Revised 12/9/02)
SUBJECT Excess Ledge Removal Site Front C
C.O.P. # 89
SHEET # 2
TIME EXTENSION 10 DAYS

S&R Constr. Inc.	402 cy	38.50 \$	15,477.00
	1		0.00
	1 ls		0.00
	1 ls		0.00
	1 ls		0.00
	1 ls		0.00
TOTAL			\$ 15,477.00
